PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Development of Doddabommasandra Lake Phase-2, Bangalore	
2	Estimate amount of work & sanctioned No.	500.00 Lakhs, CE/Lakes/TS-46/2014-15 Dt: 17.01.2015	
3	Amount put to tender	520.58 Lakhs	
4	Agreement No	EE-2/Lakes/AG/22/2016-17, Dated :01/07/2016	
5	No. & date of work order issued	EE-2/Lakes/WO/22/2016-17, Dated :01/07/2016	
6	Time limit originallly fixed for completion of the work	300 Days till 25.04.2017	
7	Name of the Contractor	Sri. B Arun Kumar	
8	Date of application of the contractor for granting the extension of time	25.04.2017	
9	Date of receipt of application in the Sub Division	25.04.2017	
10	Extension granted if any	-	
11	Work carried out during the first period and Ist extension.	-	
12	Work carried out by the contractor during the original period.	Desilting, Embankment Formation, Park Improvement, Pitching, Revetment, Main Bund Improvement, Turfing etc.	
13	Work carried out during the extension.	-	
14	Time now applied	From 26.04.2017 to 23.09.2017	
15	Date of recommending the time limit applied for	25.04.2017	
16	Whether the original application of the Contractor enclosed	yes	
17	Balance works remaining to be done	Pitching, Revetment, Turfing, Hoskote Gravel and Park Improvement wrk etc.	
18	Probable time limit required for completion remaing works.	Till 23.09.2017	
19	Const of work charge establishment	Nil	
20	Weekly notice as per Rule2 of the contract has been issued.	-	
21	Remarks by the AEE (Lakes)	Recommended for time extension without penalty.	Signature :ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು ಕೆರೆಗಳು, ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು
22	Daily rate & fine proposed	Extension time may be recommended without fine	
23	Deputy Conservator of Forests (Lakes)	Extension Approved without penalty.	Signature : ಉಪ ಅರಣ್ಯ ಸಂರಕ್ಷಣಾಧಿಕಾರಿ ಕೆರೆಗಳು, ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು

Scanned by CamScanner